

Installation Qualification Protocol - T-101

Document No.	IQ-T101-001	Revision	01
System	Solution Preparation Tank T-101	Status	Approved - Training
Project	Otrivin Nasal Spray Facility - Synthetic Case	Purpose	RAG/C&Q Training

Training disclaimer: This is a fictional, simplified document set created solely for education. It does not describe or reproduce the actual manufacturing process, specifications, or controlled records for Otrivin.

1. Objective

Verify installation and documentation of T-101 against approved design information.

IQ Tests

Test	Verification	Acceptance criterion	URS link
IQ-01	Equipment identification	Tag/nameplate = T-101	URS-015
IQ-02	Material certificates	316L certificates available	URS-002
IQ-03	Surface finish certificate	Ra <= 0.8 µm certificate available	URS-003
IQ-04	Instrument installation	TT-101, LT-101, ST-101 installed per drawings	URS-005/007
IQ-05	Calibration status	Critical instruments have current calibration	URS-014
IQ-06	Drain outlet installation	Bottom outlet installed and piping visually slopes to drain	URS-009
IQ-07	CIP hardware	Spray device and CIP connection installed	URS-010
IQ-08	Approved documents	Approved P&ID/manuals/certificates available	URS-015